



Cornwall Central School District

Board of Education

Facilities Committee Meeting Minutes

Date: February 12, 2024

Location: District Office

Time: 6:00 PM

MINUTES:

Phase 1: Approximately \$4.2MM

- Completion slated for late spring.
 - ~ This includes all punch list and deficiency items.
 - ~ Phase 1 is on budget

Phase 1a: Approximately \$1.2MM

- Phase 1a was created due to work scheduled in phase 1 that was unable to be completed in the summer of 2023. This work and value is part of the original bond cost and approval voted on by the taxpayers in the 2022 election.
 - ~ Phase 1a work is scheduled to be completed by the end of Summer 2024.

Phase 2:

- Phase 2 is currently under SED review. No specific deadline has been issued by SED as to when Cornwall will see the design approval.
- Cornwall's Architecture & Design team is forecasting as a best guess we will see approvals in the next several weeks.
- This phase is slated to begin in the Spring of 2024.
 - CCHS activities will be affected by the construction.

Documents Distributed: